### PERMANENT BUILDING COMMITTEE SCHOOL BUILDING SUB-COMMITTEE MEETING AGENDA



Meeting Date: October 17, 2023

Meeting Time: 6:30 PM

Project Name: Clinton Middle School

Project Number: 202000640305

Meeting Purpose: SBC Meeting No. 018

Location: Clinton Middle School - Library

Prepared By: Elias Grijalva

- 1. Call to Order & number of voting members present
- 2. RFP for Architectural Services for Renovations to the Senior Center Carriage House
- 3. Senior Center Carriage Housing Invoice No.003 for Approval, in the amount of \$49,400.00
- 4. Previous Topics & Approval of October 03, 2023 Meeting Minutes
- 5. Invoices and Commitment for Approval:
  - ➤ LPA|A September Invoice, in the amount of \$46,610.00
- 6. LPA | A Update Exterior Building Material Sample Review
- 7. Construction Management @ Risk Update
- 8. All Electric versus Hybrid Fuel Building Systems Discussion
- 9. Other Topics not Reasonably Anticipated 48 hours prior to the Meeting
- 10. Public Comment
- 11. Next Meetings
- 12. Adjourn

# PERMANENT BUILDING COMMITTEE SCHOOL BUILDING COMMITTEE SUB-COMMITTEE MEETING MINUTES



202000640305

Project: Clinton Middle School

Subject: School Building Committee Meeting

Location: ZOOM

Distribution: Attendees, Project File MSBA Module: 4- Schematic Design

Meeting Date: 10/03/2023

Time: 6:30 PM

Prepared By: E. Grijalva

#### **Meeting Agenda**

- . Call to Order & Number of Voting Members
- 2. Previous Topics and Approval of September 19, 2023, MM
- 3. Invoices and Commitments for Approval
- 4. Mechanical Systems Discussion and Vote
- 5. Construction Management @ Risk Subcommittee Selection
- OIG Application Submission Permission
- 7. Construction Management @ Risk RFQ Draft Discussion
- 8. Other Topics not Reasonably Anticipated 48 hours prior to the meeting
- 9. Public Comment
- 10. Next Meeting
- 11. Adjourn

#### Name Affiliation

Project No:

Steven Meyer*	Superintendent – PBC Member
Chris McGown *	Chair of PBC- Head of DPW

Michael Moran\* PBC Member Brian Delorey\* PBC Member

Brendan Bailey School Committee Chair Brian Farragher Director of Facilities

Matthew Varakis School Committee Vice-Chair
Phil Duffy Director of Community & Econ.
Trip Elmore DWMP- Project Director

Elias Grijalva DWMP – Assistant PM
Peter Caruso LPA|A – Project Manager
Sean Brennan LPA|A – Project Architect

Anthony Hardman Green Engineer
Carrie Havey Green Engineer
Kevin Seaman Seaman Engineer
J Blume Public – Fontaine Bros
Mark Abdella Public – Fontaine Bros
Josiah Herbert Public – Shawmut Design
Jeff Cammuso Public – Shawmut Design

\*PBC Voting Members

Project: Clinton Middle School Meeting: Permanent Building Committee Meeting No. 17: 10/03/2023

Page: 2



Item No	Description	Action
17.1	<u>Call to Order:</u> 6:36 PM meeting was called to order by PBC Chair, C. McGown with <b>5</b> of <b>7</b> members in attendance.	Record
17.2	Previous Topics & Approval of September 19, 2023, Meeting Minutes: A motion to approve the 09/19/2023 meeting minutes was submitted by S. Meyer_and seconded by B. Delorey.  Discussion: None.  Roll Call Vote: B. Delorey(Y) S. Meyer (Y), M. Moran (Y), C. McGown (Y)  Abstentions: None  All in favor, motion passes, September 19, 2023, meetings are certified as approved.	Record
	Invoices and Commitments for Approval	Record
	Invoice 1: DWMP Invoice #014, for the month of September, in the amount of \$15,000.00  A motion was made by S. Meyer and seconded by B. Delorey for the approval of the DWMP September invoice.  Discussion: None.  Roll Call Vote: B. Delorey(Y) S. Meyer (Y), M. Moran (Y), C. McGown (Y)  Abstentions: None  All in favor, motion passes to approve DWMP September invoice.	
	LPA A Amendment No.005 Request for Approval, in the amount of \$14,190.00.  T. Elmore states this amendment is a result of additional services relative to proving the Traffic Analysis that the MSBA wants us to conduct.	
	A motion was made by B. Delorey and seconded by S. Meyer for the approval of the LPA A Amendment No.005.	
	Discussion: None. Roll Call Vote: B. Delorey(Y) S. Meyer (Y), M. Moran (Y), C. McGown (Y) Abstentions: None All in favor, motion passes to approve LPA A Amendment No.005.	
	Budget Revision Request (BRR) No.002 Request for Approval in the amount of \$10,465.00  T. Elmore explains that this BRR form is to approve moving money within the budget to cover Designer's Amendment No.005. Moving \$10,465.00 from the other category to the Environmental and Site category.	
	A motion was made by S. Meyer and seconded by M. Moran for the approval of the LPA A Amendment No.005. <b>Discussion</b> : None.	
	Roll Call Vote: B. Delorey(Y) S. Meyer (Y), M. Moran (Y), C. McGown (Y)  Abstentions: None  All in favor, motion passes to approve Budget Revision Request No.002.	

Meeting: Permanent Building Committee

Meeting No. 17: 10/03/2023

Page: 3



#### 17.4 <u>Mechanical Systems Discussion and Vote</u>

Record

S. Brennan introduces the consulting engineers that are present in the meeting; Carrie Havey, Anthony Hardman from the Green Engineer, and Kevin Seam from Seaman Engineering. He then recaps what was discussed in the last meeting as well as provides an Order of Magnitude understanding of the cost to go from the New Stretch Code to the Updated Code. the anticipated lifecycle, and the usable life of these new fixtures.

- MSBA revised its funding regarding green incentive points. The 2% that was previously qualified no longer exists. MSBA offered a compliance pathway towards getting an additional 4% points overall.
- New Stretch Mandatory Code:
  - C402.1.5- Envelope Backstop, C402.3- Rooftop Solar Ready, C402.5 Air Leakage Testing, C402.7- Thermal Bridge Derating, C403 – Building Mechanical System w/ Energy Recovery, C404- Service Water Heating, C406 Additional Efficiency Measures, EV Parking
- The New Stretch Code is an MSBA Requirement, whether the town has adopted it or not and
  we have to meet a Target Performance Pathway called TEDI. This is the biggest step to meet
  the New Stretch Code. It's a smaller step to get into the specialized Opt-in Code with all
  electrified systems.
- Dual Fuel Option requires putting PV on the roof and being electric ready, meaning running
  conduits and providing space for additional switch gears or panels that you might need to
  require in the future. You would also have to bring electrical service that would be large
  enough to surface those future devices.
- PSR Design
  - MSBA Reimbursement: \$81.75M
    - Included 2% Energy Efficiency Incentive Points
- Stretch Mandatory Code
  - MSBA Reimbursement: \$83.25M
    - Includes 2% loss Energy Efficiency Incentive Points
    - + Stretch Code improvements
    - Insulation Increase (to meet TEDI)
    - Triple Panel Window (to meet TEDI)
- Opt-In Code (Stretch code plus the following)
  - MSBA Reimbursement: \$80.25M
    - Includes 4% Energy Efficiency Incentive Points
    - + Stretch Code improvements
  - o Path 1
    - All Electric HVAC
    - Electric Domestic Hot Water
    - Electric Cooking Equipment
    - Hybrid fossil electric HVA
    - Full electric infrastructure for future retrofit
    - Solar PV

Meeting: Permanent Building Committee

Meeting No. 17: 10/03/2023

Page: 4



**S.** Brennan demonstrates a real-life example of data that was collected on gas and electricity usage from The Town of Shrewsbury, who was nice enough to share all their usage, payment terms, and Kw over the past few years. We averaged the numbers out and looked at the consumption for the building heating and what that cost would be in Clinton Dollars. **The biggest question is whether we are going all-electric or trying to keep fossil fuels in the building and what would impact operating costs.** 

- Example: Beal Elementary, Shrewsbury MA
  - o 142,000 SQF Building
  - Hybrid Fuel Systems
  - Rooftop Package unit with Perimeter fin tube radiation system
    - Estimated Additional Operating cost for Clinton: \$28,000.00

Systems type	<u>Fuel</u>	Service Life
DHW Boilers	Gas	25+/- Years
DHW Boilers	Electric	15+\- Years
Heating Boilers	Gas	25 +\- Years
Air Source Heat	Electric	15+\- Years

- T. **Elmore** asks how much PV cost for a building of this size.
- **A. Hardman** replies that the rule of thumb is \$3 per watt.
- **C. McGown** states we have a project about a mile away that requires solar panels. Is there a way to tie these two projects together where we could use solar to bring the power to this building?
- **S. Brennan** states I've never dived that deep into it. What I can say is Beal Elementary School, did this very thing, put in a PV system in their landfill. They voted at the town level to allocate 100% of their coverage for their electrical use. So that building in essence is Net Zero electric based on their local community grid.
- **C. Havey** comments you can do offsite PV if it's allocated to this project. I think the broader question is, does that work per the energy code?
- **A. Hardman** states he believes off-site is permissible for code.
- **S. Brennan** states the PSR estimate did not have PV panels in it. We'll be looking at an estimated \$1.5 million add for a 500 Kw PV system, cost could increase if canopies are added. The existing service to the school is a 2000-amp service.
- M. Moran asked what the new service would be.
- **S. Brennan** confirms the new service would be 4000-amp.
- **K. Seaman** states in the PSR Design the VRF systems are in office admin and nursing areas, then for the rest of the building has a mix of air handlers fed by air-source heat pumps for large spaces and chilled water fed style displacement systems with hot water radiation for classrooms. Chilled and hot water would be fed by an air source heat pump chiller/heater. The chiller/heater would make warm enough water to utilize multi-tier fin-tube, coils, or radiant heat. The decision is whether you will with a gas boiler or an electric boiler for supplemental heat.
- **P. Duffy** asks if you go all-electric are you limited to only heat pumps for heating? Can you use an electrical lead to generate a hydronic system?
- **S. Brennan** replies that we could do Geothermal.

Meeting: Permanent Building Committee

Meeting No. 17: 10/03/2023

Page: 5



- **K. Seaman** states as far as electric resistance heat, you're limited to how much of that you can use such as a cabinet heater, it would also be expensive.
- **A. Hardman** talks about the incentives between air sources and geothermal.
- **T. Elmore** talks about Lexington Hasting School's Geothermal system.
- M. Moran asked what the cost was and what was the outcome as far as electric usage.
- **T. Elmore** states the Green Engineer did a study on the payback. Geothermal costs about 2.5 million for roughly a building of this size and there was never a payback.
- **S. Meyer** comments that I think if we were building a system that was primarily future-proof, it would make sense to go full electrification.

A motion was made by **S. Meyer** and seconded by **M. Ward** to pursue full electrification.

#### Discussion:

17.5

- **M. Moran** comments there are too many variables with electrification. 67% of electricity generated in Massachusetts is by gas.
- C. McGown comments it might be the case today, but I doubt it will be in 5-10 years.
- **A. Hardman** states if you go hybrid, we're still doing all the infrastructure for a fully electric building, so we are duplicating cost.

Roll Call Vote: B. Delorey(Y) S. Meyer (Y), M. Ward (Y), C. McGown (Y)

**Abstentions:** M. Moran

All in favor, motion passes to proceed with full electric mechanical systems.

#### Construction Management @ Risk Subcommittee Selection

Record

T. Elmore recaps the outcome of the last PBC Meeting. The Town voted to go CM @ Risk as the Construction Delivery Method for this project. One of the components of this process is selecting a CM @ Risk subcommittee.

#### **CM @ Risk Subcommittee**

- Owners Project Manager (OPM) Representative Trip Elmore Project Director
- Designer Presentative Eric Moore Senior Project Architect
- Town of Clinton
  - o S. Meyer
  - o M.Moran

**Discussion:** None

Meeting: Permanent Building Committee

Meeting No. 17: 10/03/2023

Page: 6



#### 17.6 OIG Application Submission Permission :

Record

T. Elmore states that we would like Procurement to review the OIG Application if possible because we are submitting the application under the Town of Clinton.

A motion was made by S. Meyer and seconded by M. Moran to approve the OIG Application pending final review by M. Ward.

**Discussion:** None

Roll Call Vote: B. Delorey(Y) S. Meyer (Y), M. Moran (Y), M. Ward (Y), C. McGown (Y)

**Abstentions:** None

All in favor, motion passes to approve the OIG Application pending final review.

#### 17.7 Construction Management @ Risk RFQ Draft Discussion

Record

T. Elmore comments that we have drafted a standard Request for Qualification (RFQ) that was shared prior to this meeting. From a procurement standpoint, we would have to advertise this once we are authorized to put the RFQ on the street.

We would like to release the RFQ by next Wednesday, October 11, 2023, so it would need to go into the Central Register by Thursday, October 5<sup>th</sup>, and we would also need to put out a local ad as well as put an ad on COMMBUYS.

- M. Ward comments to get an ad in the local paper for next week, we would have to submit an ad this Friday by Noon. I can do COMMBUYS once I have the general information.
  - Prepare and Advertise the RFQ: October 05, 2023
  - RFQ Issue Date: October 11, 2023
    RFQ Deadline: November 02, 2023

A motion was made by B. Delorey and seconded by M. Moran to issue all the publications according to the schedule that was discussed.

#### **Discussion:**

M. Moran asked if this is enough time for CMs to submit their qualifications by November 2<sup>nd</sup>.

**T. Elmore** confirms this is sufficient time.

Roll Call Vote: B. Delorey(Y) S. Meyer (Y), M. Moran (Y), M. Ward (Y), C. McGown (Y)

**Abstentions:** None

All in favor, motion passes to approve issuing the publications.

Meeting: Permanent Building Committee

Meeting No. 17: 10/03/2023

Page: 7



17.8	Other Topics not Reasonably Anticipated 48 hours prior to the Meeting:	Record
	T. Elmore mentions that LPA A received preliminary survey information on the easement location from their surveyor. Within the next couple of days, we will receive the final survey that can be	
	forwarded to National Grid.	
	Discussion: None	
17.9	Public Comment:	Record
	Discussion: None	
17.10	Next Meeting:	Record
	10.17.2023 – CMS Building Committee Remote @ 6:30 PM – In-Person @ Clinton Middle School	
	11.14.2023 – CMS Building Committee Remote @6:30 PM – Location TBD	
	12.19.2023 – CMS Building Committee Remote @6:30PM – Location:TBD	
	Discussion: None	
17.11	Adjourn: 8:16 PM a motion was made by S. Meyer and seconded by M. Moran to adjourn the	Record
	meeting.	
	<b>Discussion</b> : None.	
	Roll Call Vote: B. Delorey(Y) S. Meyer (Y), M. Moran (Y), M. Ward (Y), C. McGown (Y)	
	Abstentions: None	
	All in favor, the meeting is adjourned.	
	All in lavor, the meeting is adjourned.	

Sincerely,

DORE + WHITTIER

Elias Grijalva

Assistant Project Manager

Cc: Attendees, File

The above is my summation of our meeting. Please contact me for incorporation into these minutes if you have any additions and/or corrections.





Richard J. Lamoureux, Jr. Eric D. Moore Robert Para, Jr.

BILL TO	)
Mr. Trip Elmore Dore & Whittier 220 Merrimac Street Building 7, 2nd Floor Newburyport, MA 01950	

	Invoice
DATE	INVOICE #
9/29/2023	2220-2309
TERMS	DUE DATE
Net 15	10/14/2023

DESCRIPTION							AMOUNT
Amount Now D Schematic Desig Amendment No Geotechnical Te SUMMARY: E Amd. #3 - \$17,6	46,610.00						
Cost Category	Phase	Fee	Previously Invoiced	Received	Current Invoice	Balance to Invoice	
0002-0000 0002-0000 0003-0000	FS SD Env. Site	250,000 350,000 8,140	250,000 8,140	218,750 8,140	43,750	306,250	
0003-0000 0003-0000 0003-0000	Survey Site Survey Geotech	28,600 17,600 10,010	25,740	21,450	2,860	17,600 10,010	
0003-0000	Flow Test Other	1,925 451	451	451		1,925	
TOTAL		666,726	284,331	248,791	46,610	335,785	
cc: Elias Grijal	va						
							-
Total							\$46,610.00



2 Center Plaza, Suite 430 Boston, MA 02l08-1928 T: 617-338-0063 F: 617-338-6472

www.nitscheng.com

Kathryn Crockett

Lamoureux Pagano Associates | Architects

108 Grove Street, Suite 300

Worcester, MA 01605

September 7, 2023

Project No:

15181.1

Invoice No:

82941

Project

15181.1

Clinton Middle School Land Surveying Services

Professional Services from July 30, 2023 to August 26, 2023

Task

001

Land Survey

Fee

Total Fee

26,000.00

Percent Complete

100.00 Total Earned

26,000.00

Previous Fee Billing

23,400.00

Current Fee Billing

2,600.00

Total Fee

2,600.00

**Total this Task** 

\$2,600.00

Total this Invoice

\$2,600.00

**Outstanding Invoices** 

 Number
 Date
 Balance

 82191
 7/5/2023
 19,500.00

 82776
 8/15/2023
 3,900.00

 Total
 23,400.00

APPLICATION AND CERTIFICA	TION FOR PAYMENT	AIA DOCUMENT G702 PAGE ONE OF TWO PAGES
TO OWNER Town of Clinton 242 Church Street Clinton, MA 01510	PROJECT: Clinton Senior Center Exterior Painting and Repo	APPLICATION NO: 3  Distribution to:  X OWNER  ARCHITECT
FROM CONTRACTOR: Fox Painting Co., Inc.	VIA ARCHITECT	PERIOD TO: August 2023 CONTRACTOR
23 Park St / PO Box 630 Arlington, MA 02474 CONTRACT FOR: Exterior Painting Clinton Seni	or Center	PROJECT NO:  CONTRACT DATE 5/30/2023
CONTRACTOR'S APPLICATION Application is made for payment, as shown below, in con Continuation Sheet, AIA Document G703, is attached.	FOR PAYMENT	The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.
1. ORIGINAL CONTRACT SUM 2. Net change by Change Orders 3. CONTRACT SUM TO DATE (Line 1 ± 2) 4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) 5. RETAINAGE:  a. 5 % of Completed Work (Column D + E on G703)  b. 0 % of Stored Material (Column F on G703) Total Retainage (Lines 5a + 5b or	\$ 210,000 0 \$ 58,000.0 \$ 268,000.0 \$ 268,000.0	contractor: fox Painting Co, Inc
Total in Column I of G703)  6. TOTAL EARNED LESS RETAINAGE (Line 4 Less Line 5 Total)  7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)  8. CURRENT PAYMENT DUE  9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)	\$ 2,000.00 \$ 266,000.00 \$ 216,600.00 \$ 49,400.00 \$ 2,000.00	In accordance with the Contract Documents, based on on-site observations and the data comprising the application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.
CHANGE ORDER SUMMARY Total changes approved	ADDITIONS DEDUCTIONS	(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and onthe Continuation Sheet that are changed to conform with the amount certified.)
in previous months by Owner	\$58,000,000 \$0.00	ARCHITECT: ARCHITECT: ARCHITECT: ARCHITECT: ARCHITECT:
Total approved this Month TOTALS	\$0.00 \$0.00	Date: 9-13.23
NET CHANGES by Change Order	\$58,000.00 \$0.00 \$58,000,00	This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein, Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

AIA DOCUMENT G702 APPLICATION AND CERTIFICATION FOR PAYMENT 1992 EDITION AIA \$1992

THE AMERICAN INSTITUTE OF ARCHITECTS, 1735 NEW YORK AVE. N.W., WASHINGTON, DC 20006-5292

Users may obtain validation of this document by requesting a completed AIA Document D401 - Certification of Document's Authenticity from the Licensee.

AIA Document G702, APPLICATION AND CERTIFICATION FOR PAYMENT, containing

APPLICATION NO: 3
APPLICATIONON DATE:

Contractor's signed certification is attached.

DEDICE TO

In tabulations below, amounts are stated to the nearest dollar.

PERIOD TO: PROJECT NO:

Use Column I on Contracts where variable retainage for line items may apply.

Λ	В		D	E	F	G		Н	1
NO.	DESCRIPTION OF WORK	SCHEDULED VALUE	WORK CON FROM PREVIOUS APPLICATION (D + E)	APLETED THIS PERIOD	MATERIALS PRESENTLY STORED (NOT IN D OR E)	TOTAL COMPLETED AND STORED TO DATE (D+E+F)	% (G + C)	BALANCIE TO FINISH (C - G)	RETAINAGE (IF VARIABLE RATE)
1	Bond	\$5,250,00	\$5,250,00	\$0.00		\$5,250.00	100%	\$0.00	\$0.00
2	Mobilization (Lift.porta potty, container)	\$20,000.00	\$20,000.00	\$0.00		\$20,000.00	100%	\$0.00	\$0.00
3	Scrape / wood repair	\$70,000.00	\$70,000.00	\$0.00		\$70,000.00	100%	\$0.00	\$0.00
4	Full Prime	\$54,750.00	\$54,750.00	\$0.00		\$54,750.00	100%	\$0.00	\$0.00
5	Apply 2 coats of paint	\$60,000,00	\$60,000.00	\$0.00		\$60,000.00	100%	\$0.00	\$0,00
6	Change Order 1 - Exterior of Barn	\$40,000.00	\$0.00	\$40,000.00		\$40,000.00	100%	\$0.00	\$2,000.00
7	Change Order 2 - Exterior Wood Repair	\$18,000.00	\$18,000.00	\$0.00		\$18,000.00	100%	\$0.00	\$0,00
8									
9									
10									
	GRAND TOTALS	\$268,000.00	\$228,000,00	\$40,000,00	\$0.00	\$268,000.00	100%	\$0.00	\$2,000.00

Users may obtain validation of this document by requesting of the license a completed AIA Document D401 - Certification of Document's Authenticity



Clinton Middle School Project School Building Committee Meeting #18



# DORE + WHITTIER

#### 1. Call to Order & number of voting members present:

- RFP Architectural Services for Renovations to the Senior Center Carriage
   House
- 3. Senior Center Carriage Housing Invoice No.003, in the amount of \$49,400.00
- 4. Previous Topics and Approval of October 03, 2023, Meeting Minutes
  - nvoices and Commitments for Approval
  - LPA | A September invoice, in the amount of \$46,610.00
- 5. LPA|A Update
- 7. Construction Management @ Risk Update
- 8. Other Topics not Reasonably Anticipated 48 hours prior to the Meeting.
- 9. New Item: All Electric versus Hybrid Fuel Building System Discussion
- LO. Public Comment
- 11.Next Meeting
- 12. Adjourr

# DORE + WHITTIER

- Call to Order & number of voting members present:
- 2. RFP Architectural Services for Renovations to the Senior Center Carriage
  House
- 3. Senior Center Carriage Housing Invoice No.003, in the amount of \$49,400.00
- 4. Previous Topics and Approval of October 03, 2023, Meeting Minutes
- Invoices and Commitments for Approval
  - LPA|A September invoice, in the amount of \$46,610.00
- 6. LPA | A Update
- 7. Construction Management @ Risk Update
- 8. Other Topics not Reasonably Anticipated 48 hours prior to the Meeting.
- 9. New Item: All Electric versus Hybrid Fuel Building System Discussion
- LO. Public Comment
- 11.Next Meeting
- 12. Adjourr

### PBC Meeting Agenda – October 17, 2023, 6:30 PM

# DORE + WHITTIER

- Call to Order & number of voting members present
- 2. RFP Architectural Services for Renovations to the Senior Center Carriage House
- 3. Senior Center Carriage Housing Invoice No.003, in the amount of \$49,400.00
- Previous Topics and Approval of October 03, 2023, Meeting Minutes
  - Invoices and Commitments for Approval
    - LPA | A September invoice, in the amount of \$46,610.00
- 6. LPA|A Update
- 7. Construction Management @ Risk Update
- Other Topics not Reasonably Anticipated 48 hours prior to the Meeting
- 9. New Item: All Electric versus Hybrid Fuel Building System Discussion
- Public Comment
- L1.Next Meeting
- 12. Adjourr

### **Senior Center Invoice No.003:**

Motion to approve <b>Fox</b>	
Painting Invoice No.00	3 for
the Senior Center Carri	age
Project, made, by	, 2 <sup>nd</sup>
by	."

### **PBC Roll Call Vote:**

- Brian Delorey
- Chris Magliozzi
- Steven Meyer
- Michael Moran
- Timothy O'Toole
- Michael Ward
- Chris McGown

APPLICATION AND CERTIFICA			AIA DOCUMENT G	702	PAGE ONE OF TWO PAGES
TO OWNER Town of Clinton 242 Church Street Clinton, MA 01510	PROJECT: Clinton S Exterior I	enior Center Painting and Repairs	APPLICATION NO	:3	Distribution to:  X OWNER  ARCHITECT
FROM CONTRACTOR: Fox Painting Co., Inc.	VIA ARCHITECT:		PERIOD TO:	August 2023	Desire to time a market of the second of the
23 Park St / PO Box 630 Arlington, MA 02474			PROJECT NO:		
CONTRACT FOR: Exterior Painting Clinton Seni			CONTRACT DATE	5/30/2023	
CONTRACTOR'S APPLICATION Application is made for payment, as shown below, in con Continuation Sheet, AIA Document G703, is attached.	FOR PAYMEN nection with the Contract.	Т	information and belief the Vi completed in accordance wit the Contractor for Work for	Vork covered by th the Contract which previous	o the best of the Contractor's knowledge, this Application for Payment has been Documents, that all amounts have been paid by Certificates for Payment were issued and at current payment shown herein is now due.
ORIGINAL CONTRACT SUM Not change by Change Orders CONTRACT SUM TO DATE (Line 1 ± 2) TOTAL COMPLETED & STORED TO DATE (Column G on G703) RETAINAGE: a. 5 % of Completed Work (Column D + E on G703) b. 0 % of Stored Material (Column F on G703) Total Retainage (Lines 5a + 5b or	2,000.00	210,000 00 58,000,00 268,000,00 268,000,00	CONTRACTOR: Fox  By: SALL Bollo  State of: M/A Subscribed and sworn to before the control of the	2	Date: 9/6/23  Date: 9/6/23  Date: 9/6/23  Date: 9/6/23  Date: 9/6/23  Date: 9/6/24  Notary Public, Commonwealth of Massachusells My Commission Expires May 25, 2029
Total in Column I of G703)  TOTAL EARNED LESS RETAINAGE (Line 4 Less Line 5 Total)  LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate)  CURRENT PAYMENT DUE  BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6)	\$ \$ \$ \$	2,000,00 266,000,00 216,600,00 49,400,00 2,000,00	In accordance with the Contro comprising the application, the Architect's knowledge, infor-	ract Documents the Architect ce rmation and bel- accordance with AMOUNT CER	
CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS	(Attach explanation if amoun	nt certified diffe	ers from the amount applied. Initial all figures on this
Total changes approved in previous months by Owner	\$58,000.00	\$0.00	Application and onthe Contil	nuation Sheet th	hat are changed to conform with the amount certified.)
Total approved this Month	\$0.00	\$0.00	Ву:	Dollar	Date: 9-29, 20
TOTALS	\$58,000.00	\$0.00	This Certificate is not negotia	able. The AMC	OUNT CERTIFIED is payable only to the
NET CHANGES by Change Order	\$58,000.0	00	Contractor named herein. Iss prejudice to any rights of the	uance, payment	t and acceptance of payment are without

### PBC Meeting Agenda - October 17, 2023, 6:30 PM

# DORE + WHITTIER

- Call to Order & number of voting members present
- 2. RFP Architectural Services for Renovations to the Senior Center Carriage House
- 3. Senior Center Carriage Housing Invoice No.003, in the amount of \$49,400.00
- 4. Previous Topics and Approval of October 03, 2023, Meeting Minutes
  - Invoices and Commitments for Approval:
    - LPA | A September invoice, in the amount of \$46,610.00
- 5. LPA|A Update
- 7. Construction Management @ Risk Update
- Other Topics not Reasonably Anticipated 48 hours prior to the Meeting
- 9. New Item: All Electric versus Hybrid Fuel Building System Discussion
- Public Comment
- L1.Next Meeting
- 12. Adjourr

## **Previous Meeting Minutes for approval:**

Motion to app	prove October 03, 2023,	meeting
minutes, by	, 2 <sup>nd</sup> by	''

### **PBC Roll Call Vote:**

- Brian Delorey
- Chris Magliozzi
- Steven Meyer
- Michael Moran
- Timothy O'Toole
- Michael Ward
- Chris McGown

Project: Clinton Middle School Meeting: Permanent Building Committee Meeting No. 17: 10/03/2023 Page: 2



Item No	Description			
17.1	Call to Order: 6:36 PM meeting was called to order by PBC Chair, C. McGown with 5 of 7 members in attendance.	Record		
17.2	Previous Topics & Approval of September 19, 2023, Meeting Minutes: A motion to approve the 09/19/2023 meeting minutes was submitted by S. Meyer and seconded by B. Delorey.  Discussion: None.  Roll Call Vote: B. Delorey(Y) S. Meyer (Y), M. Moran (Y), C. McGown (Y)  Abstentions: None  All in favor, motion passes, September 19, 2023, meetings are certified as approved.			
	Invoices and Commitments for Approval	Record		
	Invoice 1: DWMP Invoice #014, for the month of September, in the amount of \$15,000.00  A motion was made by S. Meyer and seconded by B. Delorey for the approval of the DWMP September invoice.  Discussion: None.  Roll Call Vote: B. Delorey(Y) S. Meyer (Y), M. Moran (Y), C. McGown (Y)  Abstentions: None  All in favor, motion passes to approve DWMP September invoice.			
	LPA   Amendment No.005 Request for Approval, in the amount of \$14,190.00.  T. Elmore states this amendment is a result of additional services relative to proving the Traffic Analysis that the MSBA wants us to conduct.			
	A motion was made by B. Delorey and seconded by S. Meyer for the approval of the LPA $ \underline{\underline{A}} $ Amendment No.005.			
	Discussion: None.  Roll Call Vote: B. Delorey(Y) S. Meyer (Y), M. Moran (Y), C. McGown (Y)  Abstentions: None  All in favor, motion passes to approve LPA   ≜ Amendment No.005.			
	Budget Revision Request (BRR) No.002 Request for Approval in the amount of \$10,465.00  T. Elmore explains that this BRR form is to approve moving money within the budget to cover Designer's Amendment No.005. Moving \$10,465.00 from the other category to the Environmental and Site category.			
	A motion was made by S. Meyer and seconded by M. Moran for the approval of the LPA Amendment No.005.  Discussion: None.			
	Roll Call Vote: B. Delorey(Y) S. Meyer (Y), M. Moran (Y), C. McGown (Y)  Abstentions: None  All in favor, motion passes to approve Budget Revision Request No.002.			

### PBC Meeting Agenda - October 17, 2023, 6:30 PM

# DORE + WHITTIER

- Call to Order & number of voting members present
- 2. RFP Architectural Services for Renovations to the Senior Center Carriage House
- Senior Center Carriage Housing Invoice No.003, in the amount of \$49,400.00
- 4. Previous Topics and Approval of October 03, 2023, Meeting Minutes
  - **Invoices and Commitments for Approval:** 
    - LPA | A September invoice, in the amount of \$46,610.00
- 6. LPA | A Update
- 7. Construction Management @ Risk Update
- 8. Other Topics not Reasonably Anticipated 48 hours prior to the Meeting.
- 9. New Item: All Electric versus Hybrid Fuel Building System Discussion
- Public Comment
- L1.Next Meeting
- 12. Adjourr

# LPA|A Invoice #009 for Approval:

"Motion to ap	prove the DW	/MP Septe	ember Invo	oice
in the amount	of \$46,610.0	<u>0</u> by		
2 <sup>nd</sup> by	."			

#### **PBC Roll Call Vote:**

- Brian Delorey
- Chris Magliozzi
- Steven Meyer
- Michael Moran
- Timothy O'Toole
- Michael Ward
- Chris McGown



#### Kathryn Crockett

Richard J. Lamoureux, Jr. Eric D. Moore Robert Para, Jr.

BILL TO	
Mr. Trip Elmore	
Dore & Whittier	
220 Merrimac Street	
Building 7, 2nd Floor	
Newburyport, MA 01950	
,,	

	Invoice		
DATE	INVOICE#		
9/29/2023	2220-2309		
TERMS	DUE DATE		
Net 15	10/14/2023		

DESCRIPTION						AMOUNT	
Schematic Designment No Geotechnical Te	gn including An . 2 - Land Surve esting & Flow T BASE FEE = FS	nendment No ey, Amendme 'est	o. 1 - Hazmat ent No. 3 - Sit SD - \$350,0	Monitoring & e Survey and	Environme Amendmen	ility Study through ntal Assessment, t No. 4 - md. #2 - \$28,600	46,610.00
Cost Category	Phase	Fee	Previously Invoiced	Received	Current Invoice	Balance to Invoice	
0002-0000 0002-0000	FS SD	250,000	250,000	218,750	42.750	206.250	
0002-0000	Env. Site	350,000	0.140	0.140	43,750	306,250	
0003-0000	Survey	8,140 28,600	8,140 25,740	8,140 21,450	2,860		
0003-0000	Site Survey	17,600	23,740	21,430	2,000	17,600	
0003-0000	Geotech	10,010				10,010	
0003-0000	Flow Test	1,925				1,925	
0004-0000	Other	451	451	451		1,720	
TOTAL		666,726	284,331	248,791	46,610	335,785	
cc: Elias Grijal	va						
Total							\$46,610.0

### PBC Meeting Agenda – October 17, 2023, 6:30 PM


# DORE + WHITTIER

- Call to Order & number of voting members present
- 2. RFP Architectural Services for Renovations to the Senior Center Carriage House
- Senior Center Carriage Housing Invoice No.003, in the amount of \$49,400.00
- 4. Previous Topics and Approval of October 03, 2023, Meeting Minutes
  - Invoices and Commitments for Approval
    - LPA|A September invoice, in the amount of \$46,610.00

#### 6. LPA | A Update


- 7. Construction Management @ Risk Update
- 8. Other Topics not Reasonably Anticipated 48 hours prior to the Meeting.
- 9. New Item: All Electric versus Hybrid Fuel Building System Discussion
- Public Comment
- L1.Next Meeting
- 12. Adjourr






Preliminary 3D Views






Potential Exterior/Interior Materials






Exterior Precast concrete, brick masonry, and insulated metal wall panel at main entry











Exterior Brick masonry, fiber cement panel, and mineral wool insulation exterior wall



Exterior

Brick masonry, composite metal panel, and fiber cement panel exterior wall





Exterior Synthetic safety surface, play structures, and decorative fencing at playground













Exterior Glass skylight at Lobby







Glass skylight at Lobby



Glass skylight, display cases, flags and word wall at Lobby















Interior Steel stud and structural bracing




Hollow metal frames, corridor lockers, tile wall surface, and linoleum flooring





Exterior Steel stair, resilient treads, wall panels, GWB reveal trim, and skylight at Lobby




Interior Stainless steel handrails, painted guards, tread-risers and ceramic wall tile at Stair













Linoleum flooring, GWB walls, built-in casework, ACT and indirect LED lighting at STEM and typical Classrooms



Marker board and interactive projector at typical Classroom











Triple Glazed Window



PVC Roofing Membrane



**Aluminum Exterior Door** 




Metal Flashing with Kynar Finish



Thermally Broken Z-Girts




Kalwall Translucent Panel



Air/Vapor Barrier





Fireproofing at Steel



Plastic Laminate Wall Panel



Doors



Gym Synthetic Flooring



Plastic Finish at Bleachers

Synthetic Flooring

Athletic Wood Flooring

Interior

Various materials at Gymnasium






Typical Accessible Signage




**HDPE Toilet Partition** 



Toilet Room Finishes





Various Finish Materials



Ceiling Materials



Various Types of Gypsum Board



Porcelain Tile





Schluter Trim



Acoustic wall Panel



Schluter Trim

Various Types of Wall Materials



#### Linoleum Flooring



Vinyl Base



Entry Walk-off Mat

#### Carpet Tile Flooring

Interior

## DORE + WHITTIER

- Call to Order & number of voting members present
- 2. RFP Architectural Services for Renovations to the Senior Center Carriage House
- Senior Center Carriage Housing Invoice No.003, in the amount of \$49,400.00
- 4. Previous Topics and Approval of October 03, 2023, Meeting Minutes
  - nvoices and Commitments for Approval:
  - LPA | A September invoice, in the amount of \$46,610.00
- 5. LPA | A Update

#### 7. Construction Management @ Risk Update

- 8. Other Topics not Reasonably Anticipated 48 hours prior to the Meeting.
- 9. New Item: All Electric versus Hybrid Fuel Building System Discussion
- Public Comment
- L1.Next Meeting
- 12. Adjourr

## CM @ Risk Update – Tracking Log

#	Date	Time Requested	CM Applicant	Address
	_	_	_	
1	10/11/2023	8:36AM	Fontaine Bros	510 Cottage Street, Springfield, MA 01104
2	10/11/2023	9:29AM	Consigli	72 Sumner Street, Milford MA 01757
3	10/11/2023	9:30AM	Bond Building	10 Cabot Road, Suite 300 Medford MA 02155
4	10/11/2023	11:32AM	Suffolk	65 Allerton St, Boston, MA 02119
5	10/11/2023	2:06PM	Doc Building	28 Birch Street, Milford MA 01757
6	10/12/2023	8:11AM	Barr & Barr	446 Main Street, Suite 1604, Worcester, MA
7	10/12/2023	4:07PM	W.T Rich	1075 Worcester Street, Suite 310, Natick, MA01760
8	10/13/2023	11:38AM	Shawmut Design	20 Franklin Street Suite 400, Worcester, MA 01608
9	10/16/2023	12:28PM	Brait Builders	57 Rockwood Rd Suite 3, Marshfield, MA 02050
	•	•	•	•

## DORE + WHITTIER

- Call to Order & number of voting members present
- RFP Architectural Services for Renovations to the Senior Center Carriage House
- Senior Center Carriage Housing Invoice No.003, in the amount of \$49,400.00
- 4. Previous Topics and Approval of October 03, 2023, Meeting Minutes
  - Invoices and Commitments for Approval
    - LPA | A September invoice, in the amount of \$46,610.00
- 6. LPA|A Update
- 7. Construction Management @ Risk Update
- 8. Other Topics not Reasonably Anticipated 48 hours prior to the Meeting
- New Item: All Electric versus Hybrid Fuel Building System Discussion
- 10. Public Comment
- L1.Next Meeting
- 12. Adjourr

## DORE + WHITTIER

- Call to Order & number of voting members present
- RFP Architectural Services for Renovations to the Senior Center Carriage House
- Senior Center Carriage Housing Invoice No.003, in the amount of \$49,400.00
- 4. Previous Topics and Approval of October 03, 2023, Meeting Minutes
  - Invoices and Commitments for Approval
    - LPA | A September invoice, in the amount of \$46,610.00
- 6. LPA|A Update
- 7. Construction Management @ Risk Update
- Other Topics not Reasonably Anticipated 48 hours prior to the Meeting

#### 9. New Item: All Electric versus Hybrid Fuel Building System Discussion

- LO. Public Comment
- L1.Next Meeting
- 12. Adjourr

## DORE + WHITTIER

- Call to Order & number of voting members present.
- 2. RFP Architectural Services for Renovations to the Senior Center Carriage House
- Senior Center Carriage Housing Invoice No.003, in the amount of \$49,400.00
- 4. Previous Topics and Approval of October 03, 2023, Meeting Minutes
  - nvoices and Commitments for Approval
  - LPA | A September invoice, in the amount of \$46,610.00
- 6. LPA|A Update
- 7. Construction Management @ Risk Update
- Other Topics not Reasonably Anticipated 48 hours prior to the Meeting
- 9. New Item: All Electric versus Hybrid Fuel Building System Discussior

#### **10. Public Comment**

- L1.Next Meeting
- 12. Adjourr

## DORE + WHITTIER

- Call to Order & number of voting members present
- 2. RFP Architectural Services for Renovations to the Senior Center Carriage House
- 3. Senior Center Carriage Housing Invoice No.003, in the amount of \$49,400.00
- 4. Previous Topics and Approval of October 03, 2023, Meeting Minutes
  - nvoices and Commitments for Approval:
  - LPA | A September invoice, in the amount of \$46,610.00
- 5. LPA|A Update
- 7. Construction Management @ Risk Update
- Other Topics not Reasonably Anticipated 48 hours prior to the Meeting
- 9. New Item: All Electric versus Hybrid Fuel Building System Discussion
- Public Comment

#### 11.Next Meeting

12. Adjourr

## Next Meetings:

- November 14, 2023 SBC/PBC Zoom/In-person\* Meeting: Building Controls
- <u>December 19, 2023-</u> SBC/PBC <u>Zoom/In-person\*</u> Meeting: <u>FF&E and Proprietary Items</u>
- January 09, 2024 SBC/PBC Zoom/In-person\* Meeting: Typical Classroom and Updated SD
- February 20, 2024 PBC Vote on Schematic Design Submission
- April 24, 2024 MSBA Board of Directors Meeting: Project Scope and Budget Approval

## DORE + WHITTIER

- Call to Order & number of voting members present.
- 2. RFP Architectural Services for Renovations to the Senior Center Carriage House
- Senior Center Carriage Housing Invoice No.003, in the amount of \$49,400.00
- 4. Previous Topics and Approval of October 03, 2023, Meeting Minutes
  - Invoices and Commitments for Approval
    - LPA|A September invoice, in the amount of \$46,610.00
- 5. LPA|A Update
- 7. Construction Management @ Risk Update
- Other Topics not Reasonably Anticipated 48 hours prior to the Meeting
- 9. New Item: All Electric versus Hybrid Fuel Building System Discussion
- Public Comment
- L1.Next Meeting

#### 12. Adjourn

### Permanent Building Committee Adjourn

"Motion to Adjourn by	
n -	

#### **PBC Roll Call Vote:**

- Brian Delorey
- Chris Magliozzi
- Steven Meyer
- Michael Moran
- Timothy O'Toole
- Michael Ward
- Chris McGown



